SYNTHETIC SAMPLE DOCUMENT - created for teaching purposes only.

Maintenance report MR-2025-007: heating fault in the Primary School

Date: 24 February 2025

Prepared by: Ashgrove building services

Trigger

The electricity supplier sent a high consumption alert for the school on 5 February 2025.

Findings

On 10 February 2025, the technician found a failed compressor in the heat pump of the school. Since about 1 January 2025, the backup electric heaters had carried the whole heating load. These heaters use about three times more electricity than the heat pump for the same heat.

Action

The technician replaced the compressor on 20 February 2025. The heat pump worked normally again from 21 February 2025.

Estimated extra electricity

About 10,200 kWh. That is, 200 kWh per day over 51 days.

Note

The fault placed the school above the baseline of the feasibility study of the energy community, which is 6,000 kWh per building per month.